

## Wasco County SWCD Cost Share Program Application

ATTENTION: It is the responsibility of the applicant/landowner to obtain any required permits for the project being cost shared. If you need assistance contact the SWCD office.

APPLICANT NAME: **Eugene Walters**

ADDRESS:

PHONE:

### PROJECT DESCRIPTION

#### WHAT WILL BE DONE?

**Current 44-acre water right irrigation system is inefficient wasting 25% +/- of the water. Part of the problem came as a result from the Miller Rd. fire. Remove 20 old leaking headgates that most are wooden & rotten and other make shift dams and replace with poly pipe & steel headgates to stop leakage. In addition, add 8 headgates to existing field ditches for control of 100% of the irrigation water including filling ponds for wildlife and livestock. Remove Juniper trees from and along the ditches including those killed in the miller road fire. Landowner will buy gravel, 12" and 15" Poly Pipe and steel headgates and will use k55U excavator, 95-2s compact track loader and hand work to install and complete this project**

WHO WILL DO THE WORK? **Eugene Walters, Owner**

DO YOU NEED TECHNICAL ASSISTANCE? **YES - Josh T is Providing Assistance**

#### WHERE IS THE PROJECT LOCATED

**T5S-R13E, Sec 7, 638 Acres, Farm # 645, Tract 728**

#### BENEFITS: DESCRIBE ENVIRONMENTAL OR OTHER BENEFITS FOR THIS PROJECT.

**Improve water usage efficiency by stopping leakage of water not getting to or on the crop fields. Goals is to retain and put 100% of all irrigation water on the fields for more productivity of crops. Remove burnt and live Juniper trees left from Miller Rd fire to increase flow, save water and build ditch maintenance road along ditch.**

BUDGET: ESTIMATED TOTAL COST FOR PROJECT: **\$17,000**

Poly pipe from Quote- **\$4000,** Steel Headgates- **\$3000**

Rock and Gravel- **\$1000,** Labor@ \$25@-100hrs **\$2500**

Machine hire: Excavator & CTL@ \$65 @-100hrs **\$6500**

AMOUNT REQUESTED FROM DISTRICT **\$7,500**

#### SCHEDULE:

(Include other key milestones)

PROJECT START DATE: **July 2023**

PROJECT COMPLETION DATE: **December 2023**

**Eugene Walters,**

  
SIGNATURE

**6-27-2023**

DATE

Staff Review  mgr  tech  adm **Recommend:** Fund Not Fund **Board Action:** Approved / Denied  
Priority (from LRP): 1 2 3 4 5 6 7 8 **Date:** \_\_\_\_\_

